

WASHINGTON PLACE UPDATE

July 20, 2018

Please be advised that all major demolition work adjacent to Washington Street and Walnut Street is now complete. No additional detours or lane closures are anticipated for this phase of the project.

Construction Start

Design documents are still on track to be ready for Mark Newtonville, LLC to file for full building permits in early August and begin construction of the project in early September.

Demolition Progress

Below is a high-level summary of recently completed demolition tasks and upcoming work that's scheduled to take place:

RECENTLY COMPLETED

1. Demolition of all buildings adjacent to Washington Street is now complete.
2. General debris (C&D) materials have been mostly separated from brick and masonry (ABC) materials in preparation for removal them from site.
3. Scrap metal is being removed from the ABC piles for recycling.
4. Multiple trucks of C&D and ABC materials have been removed from the site.

UPCOMING WORK - ANTICIPATED SCHEDULE

1. Week of 7/23/18
 - a. Continue to sort C&D, scrap metal and masonry materials throughout the demolition area.
 - b. Continue to remove C&D and masonry materials from the site.
 - c. Building structure debris will continue to be sorted on site and trucked out daily.
 - d. Interior selective demolition will begin at portions of the former Boston Ballet School.
2. Early August
 - a. Demolition of the rear of the Boston Ballet School.
 - b. Consolidate and sort remaining material debris and remove from site.
3. Mid/Late August
 - a. Foundation removal and asphalt stripping will take place in late August once all other demolition and abatement work is complete.

CONTACT

If you have any further questions regarding this work, please contact:

Scott Lombardi
(978) 273-7090

slombardi@markdevllc.com

To stay up-to-date on our project or to receive email updates, please visit our webpage at www.wpnewton.com